

Bi-weekly Update

Thursday, May 19, 2022

Progress to date:

As the 2022 construction season continues, the following construction activities have been accomplished during the time-frame of May 4 - May 17, 2022.

- Five girders over the eastbound I-90 lanes have been placed.
- The crane was relocated to the north bridge berm, and pre-bores and pile driving for north bridge supports have been started.
- Curb and gutter placement on the southeast side of the bridge has started.
- Pedestrian railing was installed on the east side of the existing structure.

Two-week look-ahead:

- Girder placement over the westbound lanes is planned to be complete with nighttime Interstate closures at LaCrosse Street (Exit 59).
- Asphalt will be placed in areas that have completed curb and gutter.
- Removal of existing concrete will commence on the north side of the bridge.



New Girders over Eastbound Lanes

Crane to Prebore and Drive Pile on the North Bridge Berm

Curb and Gutter on the Southeast Side of LaCrosse Street

Five Girders Placed over Eastbound I-90 Lanes

Pedestrian Bridge Railing

Follow the project progress on social media and <https://www.i90lacrosseddi.com/construction.html>

