

Bi-weekly Update

Monday, Aug. 15, 2022

Progress to date:

As the 2022 construction season continues, the following activities have been accomplished during the time-frame of Wednesday, July 27 - Wednesday, August 10, 2022.

- Concrete bridge abutments and the bridge deck were placed.
- Asphalt was placed on the southbound lanes of LaCrosse Street, south of the bridge.
- Concrete curb and gutter for islands were placed on the north side of the bridge.
- Curb and gutter and asphalt were placed on the westbound off-ramp at LaCrosse Street.

Two-week look-ahead:

- Bridge barriers will be constructed.
- Wooden false work will be removed from beneath the bridge.
- Removals on the northwest side of the bridge will commence.
- Traffic will be moved into the northbound lanes of LaCrosse Street, north of the bridge, to allow work to begin in the northwest quadrant of the interchange.

Additional Resources:

<https://www.sd511.org> and <https://dot.sd.gov/travelers/travelers/sturgis-rally-travel-information-faq>



**Diverging Diamond
Interchange**



Asphalt paving on LaCrosse Street



Work at the top of the I-90 westbound off-ramp at Exit 59



Concrete placement on the LaCrosse Street bridge

Follow the project progress on social media
<https://www.i90lacrosseddi.com/construction.html>

