

Bi-weekly Update

Thursday, Aug. 25, 2022

Progress to date:

As the 2022 construction season continues, the following activities have been accomplished during the time frame of Wednesday, Aug. 10, 2022 through Tuesday, Aug. 23, 2022.

- Forms for the bridge barriers have been constructed.
- Removals on the northwest side of the bridge were initiated.
- Curb and gutter, sidewalk, and asphalt were placed on the southwest quadrant at LaCrosse Street.
- New traffic signals were installed at the eastbound Interstate 90 off-ramp at LaCrosse Street.

Two-week look-ahead:

- Concrete bridge barriers will be constructed.
- Temporary lane closures on Interstate 90 will be in place to allow construction crews to remove wooden false work beneath the bridge.
- Removals on the northwest side of the bridge will continue.
- Storm sewer will be installed on the north side of the bridge.

Additional Resources:

<https://www.sd511.org>



New traffic signals at LaCrosse Street



Removals on North LaCrosse Street, north of the bridge



New sidewalk and asphalt approach

Follow the project progress on social media
<https://www.i90lacrosseddi.com/construction.html>

