

# Bi-weekly Update

Thursday, Sept. 8, 2022

## Progress to date:

As the 2022 construction season continues, the following activities have been accomplished during the time frame of Wednesday, Aug. 24, 2022, through Tuesday, Sept. 6, 2022.

- Concrete bridge barriers were constructed.
- The construction crews removed wooden false work beneath the bridge.
- Removals on the northwest side of the bridge took place.
- Utility work progressed north of the bridge.

## Two-week look-ahead:


- Bridge end backfill will be completed.
- Storm sewer installation on the north side of the bridge will continue.
- Work will begin to place bridge sleeper slabs.
- Electrical conduit for street and signal lighting will be installed.

### Additional Resources:

<https://www.sd511.org>



**Diverging Diamond  
Interchange**



Wooden falsework below bridge has been removed



Storm piping staged for installation

Follow the project progress on social media  
<https://www.i90lacrosseddi.com/construction.html>

