

# Bi-weekly Update

Thursday, Sept. 22, 2022

## Progress to date:

As the 2022 construction season continues, the following activities have been accomplished during the time frame of Wednesday, Sept. 7, 2022, through Tuesday, Sept. 20, 2022.

- The bridge end backfill was completed.
- The south bridge sleeper slab was placed.
- Electrical conduit for street and signal lighting continued to be installed.
- Partial curb and gutter north of the bridge has been installed.
- Additional utility work progressed north of the bridge.

## Two-week look-ahead:

- Concrete paving of the south bridge approach will be completed.
- Asphalt placement of the eastbound off-ramp and areas north of the bridge will be completed.
- The north bridge sleeper slab will be placed.
- Electrical conduit for street and signal lighting will continue to be installed.

### Additional Resources:

<https://www.sd511.org>



**Diverging Diamond  
Interchange**



Preparing the south bridge approach for concrete



The eastbound I-90 off-ramp onto LaCrosse Street takes shape

Follow the project progress on social media  
<https://www.i90lacrosseddi.com/construction.html>

