

Bi-weekly Update

Friday, Oct. 7, 2022

Progress to date:

As the 2022 construction season continues, the following activities have been accomplished during the time frame of Wednesday, Sept. 21, 2022, through Tuesday, Oct. 4, 2022.

- Concrete paving of the south bridge approach was completed.
- Concrete curb and gutter was placed in prepared areas north of the bridge.
- Electrical conduit for street and signal lighting continued to be installed.
- The bridge abutments and piers were painted.

Two-week look-ahead:

- The north bridge approach, sleeper slab, and lug will be placed.
- Retaining walls near the Ramkota hotel will be completed.
- Asphalt placement on LaCrosse Street and the approaches to businesses south and north of the bridge will continue.
- Electrical conduit for street and signal lighting will continue to be installed.
- A light pole on the new bridge will be installed.

Additional Resources:

<https://www.sd511.org>



**Diverging Diamond
Interchange**



Curb and gutter on north side of LaCrosse Street



Retaining walls north of the bridge
under construction

Follow the project progress on social media
<https://www.i90lacrosseddi.com/construction.html>

