Final Project Update

Thursday, May 25, 2023

Progress to date:

As construction is wrapping up for this project, the following activities have been accomplished since May 4, 2023.

- The top lift of asphalt was placed, completing the tie-ins of the lanes and bridges.
- Concrete sidewalks and islands were completed.
- The interchange continues to operate in a one-lane DDI configuration until final pavement marking is completed.
- Permanent pavement marking and sign placement are on-going.

Additional Resources: https://www.sd511.org

Two-week look-ahead:

- Pavement markings will be complete and construction cones and barrels will be removed such that the DDI functions as intended in a two-lane configuration.
- Final topsoil and seeding will be completed in and around the disturbed areas.
- Fencing along Interstate 90 will be installed.
- An informational open house will be held on May 31, 2023 (see below details).















